



BRITISH LIBRARY EXTENSION
CONSTRUCTION WORKING GROUP MEETING
16TH FEBRUARY 2026

CONSTRUCTION WORKING GROUP - AGENDA

Introductions

Minutes of the last meeting

- Appointment of Chair

CMP Review

1. Transport
2. Environment
3. Comments Log

Works update

Q&A



INTRODUCTION

- Welcome
- Introductions
- Apologies
- Housekeeping



CONTACTS



GRAHAM BARTER
PROJECT
DIRECTOR



DAVID DEMOLDER
STAKEHOLDER
LEAD



DAVID REDFERN
CONSTRUCTION
LEAD




DAVID CARTER
PROJECT
MANAGER

TERMS OF REFERENCE REFRESHER


- Initial purpose
- Ongoing purpose
- Membership
- Frequency of meetings
- Minutes and papers
- Chair
- Dates for meetings



SITE - CONTEXT



OVERALL PROGRAMME




CONSTRUCTION MANAGEMENT PLAN - TRANSPORT

- Site access
- CLOCs
- Routing
- Deliveries



LOGISTICS AND SITE ACCESS ROUTES



TRANSPORT - CLOCS

Mace requires all vehicles servicing the site to be fully CLOCS compliant. This obligation is clearly stated in the documentation issued to Trade Contractors at the tender stage and forms a Contractual requirement.

Mace will ensure full compliance with the seven core requirements of the CLOCS Standard.

- Construction Logistics Plan
- Suitability of site for vehicles fitted with safety features
- Site Access and Egress
- Vehicle loading and Unloading
- Traffic routing
- Control of site traffic
- Supply chain compliance

CLOCS is closely aligned with the FORS standards, ensuring that the supply chain operates in compliance with both frameworks. As a result, the requirements of FORS at Silver level will be met.



CLOCS
Champion
Member

Mace Ltd

is committed to ensuring safer, leaner and greener construction vehicle journeys



Andy Brooke
CLOCS Programme Director

Membership valid until
23 November 2025



Construction
Logistics and
Community Safety


clocs.org.uk
Together we are stronger

SITE TRAFFIC ROUTING

The site entrance / exit is located on Midland Road opposite St Pancras Stations.

All vehicles will approach the site from the north via Midland Road and exit the site southbound on Midland Road.

The principal vehicle approach and departure routes between the site and the TLRN are illustrated.



- Key**
-  Site Location
 -  Access from TLRN North (primary)
 -  Access from TLRN North (secondary during fitout)
 -  Access from TLRN South
 -  Access from TLRN East
 -  Access from TLRN West

SITE TRAFFIC ROUTING

A key logistical route serving the site during the initial phases of works will be that to and from the waste transfer stations which are located west of the site along the A40 (green access / egress route detailed above)

Another key route will be that between the nearest concrete batching plant and the site.

The vehicle access routes detailed above have been planned to avoid construction traffic passing close by to schools and other vulnerable user locations.



- Key**
- Site Location
 - Egress to TLRN North
 - Egress to TLRN South
 - Egress to TLRN East
 - Egress to TLRN West

VEHICLE TYPES AND DELIVERY TIMES

The diagram adjacent shows type of vehicles and frequency.

We would like to bring vehicles on to site between 7.30 and 8.00.

To minimise impact, we will have a real time delivery management system in place, this will aggregate the deliveries across the entire working day to lessen potential congestion on Midland Road.

We are Principal Contractor on BLE, HS2 and Euston Tower

Construction Vehicle Type	Frequency	Comment
Tipper Lorry	Up to 120 daily	Peak for limited periods during demolition, excavation and sub-structure works.
Van	Up to 30 daily	Delivery of small materials, plant, etc.
Low Loader	Occasional	Visits for delivery and collection of larger items of plant.
Mobile Crane	Occasional	Visits for erection and dismantle of tower cranes. Will be site based for some periods of heavy lifting for structural steel and pre-cast concrete elements beyond the tower crane capacities.
Articulated Lorry	Infrequent - 1 to 5 per week	Will be used for delivery of some materials including curtain walling and prefab/precast elements
Flat Bed Lorry	Frequent 1 to 3 per day	Will be used for delivery and removal of initial plant and materials
Grab Lorry	Occasional	Collection of arisings from excavations where not applicable by standard tipper lorry
Concrete Pump	Infrequent 1 to 5 per week	Will be used for concrete placement where static pumps are not practicable
Concrete Truck	10 to 30 per day but not every day	During sub and super structure concrete works
Skip Lorry	Frequent 6yds up to 10 per week, 40 yards up to 2 per week	General segregated waste removal


TRAFFIC AND DELIVERY MANAGEMENT

To minimise impact, we will have a real time delivery management system in place



We are Principal Contractor on BLE, HS2 and Euston Tower

Measures and Mitigation:

- Regular Communications
- Shared Delivery Systems
- Traffic Management
- Noise Mitigation
- Stakeholder Updates




VEHICLE HOLDING AREAS




TEMPORARY SITE ACCOMMODATION LOCATIONS

PHASE 2: OSSULSTON
ST - MAIN OFFICE AND
WELFARE



PHASE 1: NORTH OF THE EX
BLCC

Notes:



FTA Design Articulated Vehicle (1998)
 Overall Length 12.5m
 Overall Width 2.55m
 Overall Body Height 3.27m
 Body Ground Clearance 1.21m
 Max Tractor Width 1.80m
 Latch to Latch Line 6.55m
 Kerb to Kerb Turning Radius

Clarification: Swept Path Analysis drawings are produced within a controlled environment, free from the obstructions and distractions found on site. As a result a recommended safety margin of at least 1 metre to each side of the vehicles' swept path should be incorporated into any setting out drawings/designs etc.



No. 9 Selkirk Way, City Harbour, London E14 9GL
 Tel: 020 7065 0050 Fax: 020 7065 0051
 Email: enquiries@alandale.com Web: www.alandale.com

1	CAD File supplied	08/12/21
Rev	Amendment(s)	Date

FOR TENDER

Project

The British Library

Drawing: Swept Path Analysis

Drawing No: SPA

Design Vehicle(s): Articulated Vehicle


Scale Drawing: OS

Drawn By: MA

Checked By: MA


Scale: @A3 Sheet: 2 of 3

Date: 30/01/2026 Revision:



Vehicle Safety Disclaimer: Alandale Group of Companies has identified the risk from operations involving transport activities (these include the safety of cyclists and other vulnerable road users). Therefore, drivers must put in place procedures to mitigate these risks.

Disclaimer: Logistics, Traffic Management and Swept Path Analysis drawings are produced using the available information, within the design constraints of the utilised technology and Traffic Engineering knowledge. They are not Structural or Civil Engineering designs and should be reviewed by competent persons where required.



Ossulston Street
May 2027 - August 2030




CONSTRUCTION MANAGEMENT PLAN - ENVIRONMENT

- Receptors
- Monitoring



SENSITIVE RECEPTORS/MONITORING



Receptor Type	Receptor	Potential Impacts from Construction Works
Education		
	[4] The British Library	1m from the nearest potential noise/dust source at the southern boundary. There is the potential for impact from construction noise, dust and vibration and for occupants/visitors to be impacted by
	[5] The Francis Crick Institute	1m from the nearest potential noise/dust source at the northern boundary. There is the potential for impact from construction noise, dust and vibration and for occupants/visitors to be impacted by construction traffic. The Francis Crick Institute is also sensitive to Electromagnetic Interference (EMI) from moving construction plant.
Offices		
	[4] The British Library	5m from the nearest potential noise/dust source at the southern boundary. There is the potential for impact from construction noise, dust and vibration and for occupants/visitors to be impacted by
	[5] The Francis Crick Institute	5m from the nearest potential noise/dust source at the northern boundary. There is the potential for impact from construction noise, dust and vibration and for occupants/visitors to be impacted by construction traffic. The Francis Crick Institute is also sensitive to Electromagnetic Interference (EMI) from moving construction plant.
Residential		
	[1] Ossulton Street – Hadstock and Levita House and various properties	20m from the nearest potential noise/dust source at the western boundary. There is the potential for impact from construction noise, dust and vibration and for residents to be impacted by construction traffic.
	[1] Phoenix Road	75m from the nearest potential noise/dust source at the northwest boundary. There is the potential for impact from construction noise, dust and vibration and for residents to be impacted by construction
	[2] Pullman Hotel	160m from the nearest potential noise/dust source at the southern boundary. There is the potential for impact from construction noise, dust and vibration and for residents to be impacted by construction
	[3] St Pancras International	St Pancras International contains serviced apartments and a hotel. 25m from the nearest potential noise/dust source on the Midland Road boundary. There is the potential for impact from construction noise, dust and vibration and for staff and residents to be impacted by
Restaurants & shops		
	[3] St Pancras International	25m from the nearest potential noise/dust source on the Midland Road boundary. There is the potential for impact from construction noise, dust and vibration and for staff and users to be impacted by

COMMENTS LOG UPDATE

- Further comments received from HS1/NWR, Camden and local residents
- 20 February 2026 for conclusion of comments and update of CMP



CURRENT ACTIVITIES

- 12 month lookahead
- Next three months



WHAT TO EXPECT IN 2026



**January/
February
2026**
Commence Site
Clearance
and
Undertake Trial
Works

**March
2026**
Commence
Hoardings
on
Ossulston
Street
And
Dangoor
Walk

**May
2026**
Commence
Removal of
Gabion
Walls

**June
2026**
Commence
Site
Accommodation


**July
2026**
Commence
demolition of
Pepper Pot

**August
2026**
Commence
Piling on
Midland
Street

**October
2026**
Commence
Piling on
Ossulston
Street


**December
2026**
Commence
BLCC
Demolition

FEBRUARY



- 23rd February Mace
Principal Contractor Storey
Gardens (As per Red Line)

MARCH



- Hoarding erection commence
- Welfare established
- Trials ongoing
- Site Investigations ongoing
- Public route through Francis Crick gas compound established
- British Library CCTV Agreement Required

APRIL



- New Security cameras installed along Dangoor walk

SITE PLAN AND HOARDING LINES



ANY OTHER BUSINESS

- Any other business
- Next meeting date Monday 16 March 2026

macegroup.com

Copyright © 2023

